Completion Report

1	Name of Wok	Bill for the Improvements to Roads & drains at 10th Cross Mahalakshmi nagara in Bagalagunte Ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 209 /2017-18, Dt.21.11.2017
		EE/DD/TS/245/ 2017-18, Dt.31.10.2017
3	Head of Acount which is Chargeable	014-18-000043, P Code-1878
4	Enstrument Order No. & Date	EE/DD/WO/ /17-18, Dt.
5	Name of Contractor	KRIDI
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No 2251/18-19.
	Page No	225010 to 225018/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
.10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	Shivakumar Odeyar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs		–	

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Scanned by CamScanner